

Roosevelt Road Streetscape Improvement

PRELIMINARY WORK SCHEDULE

June 29, 2010

The contract was awarded to A. Lamp Concrete Contractors, Inc.

July 6, 2010

This was the original start date for Phase 1 of the project (Harlem Ave to Oak Park Ave).

July 26, 2010*

Currently, this is the anticipated start date for Phase 1.

November 14, 2010*

Currently, this is the completion date for Phase 1.

January 19, 2011 through October 31, 2011*

Phases 2 and 3 are scheduled to be completed in this time frame.

Phase 2 (Oak Park Ave to Ridgeland Ave) is tentatively scheduled to be complete at the end of June*, while Phase 3 (Ridgeland Ave to Austin Blvd) is tentatively scheduled to begin upon completion of Phase 2 and ending October 31, 2011.*

*These date could be revised and will be determined by a pre-construction meeting, which has yet to be scheduled.